HoPE Renovation Preliminary Project Timeline Oct 16, 2017

		Duration			09/17		10/	17		11/	17			12/17			(01/18			02/	18			03/18		04/	18			05/	/18			06/18	8	
	Activity Name	(Days)	Start Date	Finish Date	17 24	1	8	15 22	2 29	5 12	2 19	26	3 1	10 17	7 24	4 31	1 7	14	21 2	28 4	4 11	18	25	4	11 18 2	25 1	8	15	22 2	9 6	6 1	3 20	27	3	10	17 2	24 1
1	Hall of Planet Earth Renovation	536.00	3/22/16	5/22/18			\forall						+		T				+	+		Ħ				+					+					+	+
82	Design Development	80.00	4/21/17	8/14/17			T																									\parallel		П		\top	
96	Writing Milestones	71.00	9/29/17	1/24/18	·	1	T			Wri	iting N	/lilest	ones		T	T			7													П					\top
103	Graphics Milestones	130.00 0.00	5/31/17 3/22/16	12/8/17 3/22/16	ies		7						-																								
107	Shop Drawings	20.00	10/23/17	11/21/17							_																										
108	Fabrication	66.00	10/23/17	2/6/18										Ť	Ť	Ť	Ť		T																		
109	Xmas (no work)	1.00	12/25/17	12/25/17									1.	,	Ţ					П												П					
	New Years Day (no work)	1.00	1/1/18	1/1/18			\dashv						1	Xmas	(no	wor	rk)		+	+	1											+		Н	+	+	+
110	Shop Review	1.00	1/26/18	1/26/18			4						N	lew Y	ears	Day	y (no	work	()									_		_					_	\perp	!
111	Shipping	2.00	2/7/18	2/8/18			\dashv							_		+			-	-		-						_			+	+		\vdash	_	+	+
112	Installation Start	0.00	2/8/18	2/8/18			\dashv														lacktriangle											+		\vdash	+	+	
113	Installation	89.00	1/15/18	5/22/18			\dashv													_	1													\vdash	+	+	+-
114	Dr. MLK Jr. Day (no work)	1.00	1/15/18	1/15/18			\dashv						_	+	+	+	+		_	\perp	+	-			nstallation	ו		-			+	+		\vdash	+	+	+
115						Ш	Щ		Ш		Ш			\perp	Dr	· ML	K Jr.	Day (_	_	1										\perp	Щ		Ш	\perp	\perp	
116	Site Prep	10.00	1/19/18	2/1/18			Щ	\Box		\perp			\perp	\perp				Şit	te Pre	еp									\perp		\perp	Щ		Ш	\perp	\perp	
117	Construction Walls, Doors	5.00	1/19/18	1/25/18			4							\perp		1				\parallel								4			1	\parallel		\sqcup	\perp	\perp	
118	Dust Containment	5.00	1/26/18	2/1/18			4	\perp	\perp	\perp				\perp	1	_			Ţ						\perp	1		_	\perp	_	_	$\perp \!\!\! \perp$		\sqcup	\downarrow	\perp	
119	Lighting, Electrical	5.00 20.00	1/26/18 2/5/18	2/1/18 3/6/18			4			\perp			_	\perp	+	\perp			1							_		4	\perp	\perp	\perp	4	-	\sqcup	\dashv	\perp	
126	Earth Cycles	2.00	2/2/18	2/5/18			4							_		_	-			4	Ear	th Cy	cles								_	\perp		\sqcup	\rightarrow	+	!
127	Demolition Electrical Prep.	3.00	2/6/18	2/8/18			4													I L												\perp		\sqcup	_	\perp	!
128	Casework Installation	5.00	2/9/18	2/16/18			-							-			-			١.	1	-										+		\vdash	\rightarrow	+	+-
129	Punchlist	5.00	2/20/18	2/26/18			\dashv						_	+		+	+		_	+						+		_			+	+		\vdash	+	+	+
130	Convection	22.00	2/13/18	3/15/18			\dashv							+	+		+			+	#_											+		\vdash	+	+	+-
131	Demolition	2.00	2/9/18	2/13/18			\dashv													\parallel	¥	Co	nve	ction								+		\vdash	_	+	+
132	Electrical Prep.	3.00	2/14/18	2/16/18			\dashv						-	+			+		-	\parallel	₩	-						-				+		\vdash	+	+	+
133	Casework Installation	10.00	2/14/18	2/28/18			\dashv						+	+	+	+	+		\pm		╢╆					+		+		+	+	+	-	\vdash	+	+	+
135	Systems Integration	5.00	2/22/18	2/28/18			\dashv							+			+		+	+	-	Y						+				+		\vdash	+	+	+-
136	Graphics Installation	2.00	2/27/18	2/28/18			\dashv												-	+			+					+			+	+		\vdash	+	+	+-
137	Media Program Installation	2.00	3/1/18	3/2/18			\exists													\parallel			†									+			+	+	+-
138	Punchlist	5.00	3/1/18	3/7/18			1													\parallel			¥									\parallel		\Box		+	+-
139	Lincoln's BDay (no work)	1.00	2/12/18	2/12/18			T													T	ĦΓ											\forall		П		\top	+-
-	Presidents' Day (no work)	1.00	2/19/18	2/19/18		\vdash	\dashv				+		+	+		+			Linco	oln's	BDay	(no	work)		-		_			+	+		Н	+	+	+
140							Щ												F		lents'	_)							Щ		Ш	\perp	\perp	
119	Earth Event Wall	22.00	2/5/18	3/8/18			4							\perp	1	\perp			_ _	_	Earth	Eve	nt W	all							\perp	Щ		\sqcup	\perp		
120	Demolition Floatrical Prop	2.00	2/2/18	2/5/18			4		\perp	\perp				\perp	1	\perp			\parallel	1	_					\perp		4	\perp		\perp	$\perp \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \!$		\sqcup	\perp	\perp	
121	Electrical Prep. Casework Installation	5.00	2/6/18 2/9/18	2/8/18 2/16/18			4		\perp	\perp			_	+	1	+			\parallel	4						_	\sqcup	\perp	_	\perp	+	\parallel	-	\sqcup	\dashv	\perp	4
122	Systems Integration	3.00	2/9/18	2/16/18			\dashv	\vdash	+	\perp	+			+	_	+			\parallel	\perp	5					+	\vdash	4	\perp	+	+	+		$\vdash \vdash$	\dashv	+	+-
123	Media Program Installation	2.00	2/14/18	2/10/18			\dashv		+	+				+		+			+	\perp	+	1				-		+	\perp	+	+	+		H	+	+	+-
124	Punchlist/Media Development	50.00	2/22/18	5/2/18			\dashv	\vdash	+	+	+		-	+	+	+			+	+		₹				_				+	+	+		H	+	+	+
125 120	Climate Section	81.00	1/26/18	5/22/18			\dashv	\vdash	+	+	+	+	+	+	+	+			#	+	+	+			Climata	Soction				+	+	+	-	H	+	+	+
120	Demolition	10.00	1/26/18	2/8/18			\dashv	\vdash	+	+	+		+	+	+	+			-	\perp	+	+			Climate S	-culor	\vdash	+	+	+	+	+	-	H	+	+	+
121	Electrical Prep.	5.00	2/9/18	2/16/18			\dashv			+				+	+	+			+	+						+	\vdash	+	+	+	+	+		+	+	+	+
123	Casework Installation	10.00	2/9/18	2/26/18			\dashv		+	+	+	\dashv		+		+			+	+	#	<u> </u>				+	+	+	+		+	+		H	+	+	+
124	Systems Integration	15.00	2/14/18	3/7/18			\dashv		+	+			+	+	+	+			+	+	+	+		=	++	+	\vdash	\dashv	+	+	+	+		H	+	+	+
125	Preliminary Media Program	5.00	3/5/18	3/9/18			\dashv		+	+				+		+			+	+			Н			+		\forall	+	\dagger	+	+		H	+	+	+
126	Installation Graphics Installation	5.00	5/8/18	5/14/18			\dashv		+	+	+	\vdash		+	+	+			+	+				4		+	\vdash	+		-	<u></u>	+		+	+	+	+
127	Punchlist/Media Development	52.00	3/12/18	5/22/18			\dashv	+	+	+	+		+	+	+	+			+	+		+												H	+	+	+
128	Remove Construction Walls	3.00	5/9/18	5/11/18			\dashv		+	+	+	\dashv		+	+	+			+	+								7		7		\blacksquare		H	+	+	+
129	Project Completion	0.00	5/22/18	5/22/18			\dashv	\vdash	+	+	+	+		+	+	+			+	+						+	\vdash	\dashv	+		+	*		H	+	+	+
					17 24	1	8	15 23	2 29	5 12	2 19	26	3 1	10 17	7 24	4 31	1 7	14	21 :	28 4	4 11	18	25	4	11 18 2	25 1	8	15	22 2	9 6	3 1:	3 20	27	3	10	17 2	24 1
							٦			12	'			. "					- ' '			"	20	7							1						' '